

## **El Reno Fire Department**

## Sprinkler "Pre-Acceptance" Test Checklist

This **Sprinkler Pre-Acceptance Test Checklist** must be completed **prior to scheduling the field inspection** with the Lafayette Fire Department. Please send a copy of this completed form (with appropriate signatures) **This must be completed and filled out before final inspection is scheduled**.

PROPERTY INFORMATION				
Building Name:				
Building Address:				
-				
	SYSTEM CONTRA	ACTOR/INSTALLER		
Company Name:				
Company Address:				
Responsible Person (Contract	tor and/or Installer):			
Phone #:	Fax #:	Email:		
	REQUIRED ACC	CEPTANCE TEST		
	HYDROST	ATIC TESTS		
☐ Yes ☐ No ☐ N/A		y tested at not less than 200 psi for 2 hours, <u>or</u> 50 psi		
Yes No N/A	<ul> <li>above static test in excess of 150 psi for 2 hours?</li> <li>2. Piping shall be "air tested" @ 40 psi for 24 hours with a drop not to exceed 1.5 psi (Dry Systems)</li> </ul>			
Yes No N/A	3. Piping between the exterior fire department connection and the check valve (backflow prevention device) shall be tested in the same manner as Item #1 or #2.			
	,	,		
	SYSTEM OPERA	ATIONAL TESTS		
	II	g Devices (and alarm circuits) flow tested through		
☐ Yes ☐ No ☐ N/A	inspector's test connection and shall result in audible alarm on the premises			
	within 5 minutes after flow begins. (Wet Systems)			
☐ Yes ☐ No ☐ N/A	be made by opening	dry pipe valve & quick-opening device (if applicable) shall inspector's test connection and measure the time to trip me the inspector's test valve is completely opened. (Dry		
	·	750 gallons; unless a 60 second water delivery is achieved		
		ned to water flow. (NFPA 13:4-2.3, 1999 Edition) hall be tested in accordance with manufacturer's		
Yes No N/A	instructions (where o			
	7. <b>Main Drain Valves</b> sl	nall be opened and remain opened under system pressure		
Yes No	until the system pres recorded.	sure stabilizes, and static and residual pressures shall be		
Yes No	8. <b>Main Sprinkler Wate</b> minimum 6 inch inte	er Drain Discharge to the exterior of building or to a rior drain?		
Yes No	<ol> <li>Operating Test for C system water pressu</li> </ol>	ontrol Valves shall be fully closed and opened under re.		

☐ Yes ☐ No ☐ N/A	10. <b>Pressure Reducing Valves</b> shall be tested upon completion of installation to ensure proper operation under flow and no flow conditions, and verify that device properly regulates outlet pressure at both maximum and normal inlet pressure conditions. ( <i>If applicable</i> ).
Yes No	11. Backflow Prevention Assemblies shall be forward flow tested to ensure proper operation, and the minimum flow rate shall be the system demand and include hose stream allowance.
☐ Yes ☐ No	<ul> <li>12. Prior to conducting Final Acceptance Test, the following items shall be inspected:</li> <li>Size, placement, and position of nozzles or discharge orifices</li> <li>Location of Audible and Visual alarm devises (Horns and Strobes) (IBC 907.5)</li> </ul>
☐ Yes ☐ No	<ul> <li>13. A special sprinkler wrench and a stock of spare sprinklers kept in a cabinet and consisting of:</li> <li>All types and ratings of sprinkler nozzles located throughout the facility;</li> <li>With at least six (6) spare sprinklers.</li> </ul>
	LIVER ALLI LO DEGLON INFORMATION CLON
	HYDRAULIC DESIGN INFORMATION SIGN
Yes No	14. A permanently marked weatherproof metal or rigid plastic sign secured with corrosion resistant wire, chain, or other approved provided?
☐ Yes ☐ No	<ul> <li>15. The sign shall include the following information: <ul> <li>Location of Design Area(s)</li> <li>Discharge Densities over the Design Area(s)</li> <li>Required Flow and Residual Pressure Demand at the Base of Riser</li> <li>Occupancy Classification or (Commodity Classification &amp; Maximum permitted storage height and configuration)</li> <li>Hose Stream Allowance</li> <li>The Name of the Installing Contractor</li> </ul> </li> </ul>
	GENERAL INFORMATION SIGN
	16. A permanently marked weatherproof metal or rigid plastic sign secured with
☐ Yes ☐ No	corrosion resistant wire, chain, or other approved provided?
☐ Yes ☐ No	<ul> <li>17. The sign shall be placed at each system control riser and shall include the following: <ul> <li>Name and location of the facility protected</li> <li>Presence of high-piled and/or rack storage</li> <li>Maximum height of storage planned</li> <li>Aisle width planned</li> <li>Commodity Classification</li> <li>Encapsulation of pallet loads</li> <li>Presence of solid shelving</li> <li>Flow Test Data</li> <li>Presence of flammable/combustible liquids</li> <li>Presence of hazardous materials</li> <li>Presence of other special storage</li> <li>Location of auxiliary drains and low point drains</li> <li>Original results of main drain flow test</li> <li>Name of installing contractor or designer</li> <li>Indication of presence and location of antifreeze or other auxiliary systems.</li> </ul> </li> </ul>

	ALADAA CYCTEAA CUDEDVICION	
	ALARM SYSTEM SUPERVISION	FP-2011-ICSF
Name of Monitoring Station:	Contact:	
Address:	Phone #:	
-ax#:	Email :	
	DOCUMENTATION REQUIRED AT FINAL	
☐ Yes ☐ No	18. Contractor's Material and Test Certificate for Aboveground Piping	
☐ I certify that the	ontractor information provided in this document is true and accurate.	
(Printed Name)		
(Printed Name) (Signature)		
(Printed Name) (Signature) (Date)		
(Printed Name) (Signature)		

**DISCLAIMER**: This list is not all-encompassing due to the extensive list of adopted codes. The inspector shall document ALL fire and Life Safety violations and require corrections when any are discovered during an inspection.